# Idaho EM Cleanup Project(s) Baseline Summary June 2008

# **BACKGROUND**

The U. S. Department of Energy (DOE) - Idaho Operations Office (DOE-ID) Idaho Cleanup Project (ICP) manages and dispositions radioactive and hazardous wastes and spent nuclear fuel (SNF) that originated from Cold War activities at the Idaho National Laboratory (INL) Site.

Since its establishment in 1949, the INL has been involved in the design and testing of fifty-two nuclear reactors and the reprocessing of SNF to recover fissile materials. These activities have resulted in an inventory of high-level, transuranic, mixed low-level, low-level, and hazardous waste which has required management and disposition. The INL Site is also responsible for storing and dispositioning approximately two hundred and fifty metric tons of SNF from multiple sources, including the U.S. Navy, foreign and domestic research reactors, commercial reactors, and DOE-owned fuel.

The INL Site is on the United States Environmental Protection Agency (EPA) National Priorities List (NPL - Superfund). Environmental remediation activities are underway or have been completed at ten Waste Area Groups (WAGs) encompassing about one hundred operable units, including the Naval Reactors Facility (NRF) and the Materials and Fuels Complex (MFC), formerly known as Argonne National Laboratory-West. (The INL Site Environmental Management (EM) Program is not responsible for activities at the NRF or the MFC.)

#### SCOPE DESCRIPTION

Major ICP activities include SNF disposition, calcine disposition, and remaining decontamination and decommissioning such as building CPP-601/640 disposition and Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) remediation at the Radioactive Waste Management Complex (RWMC), INTEC, and Operable Unit-10-08. Cleanup work also includes remediation of Tank Farm contaminated soils and of the Subsurface Disposal Area, disposition of sodium-bearing waste, continuation of post-remediation maintenance activities such as groundwater monitoring beyond FY 2012, and preparing key areas of the Site for long term stewardship (LTS) following completion of cleanup activities.

Currently one of the major activities is the disposition of 65,000 m3 of transuranic (TRU) waste, including the shipment of 15,500 m3 of TRU waste to WIPP. DOE-ID is developing a strategy for the disposition of the remaining waste in support of the Idaho Settlement Agreement milestone completion date of Dec. 31, 2015.

#### PROJECT MANAGEMENT

Based on the direction from EM Headquarters, the Idaho Operations Office developed the nearterm baseline for each of its projects. These project baselines have undergone an independent review to verify the reasonableness of the scope, cost, and schedule for each project. An approved near-term baseline reflects the identified scope that can reasonably be accomplished for the identified cost in the identified time period if near-term baselines are funded as profiled and contingency funds are provided as required during project execution. It also establishes the baseline as an acceptable point from which to track and control future change. The review and approval process accommodates the likely changes in the EM complex, site priorities and funding plans. These changes could affect both near-term (within the next five years) and life-cycle cost, schedule and scope. Such future changes may be required to comply with applicable environmental legal obligations while maintaining essential functions necessary to protect human health, the environment and national security; reflect funding different from the baseline assumptions; incorporate technological advances; realize specific programmatic risks; or implement programmatic business cases. Because the cleanup extends beyond the near-term, out-year planning estimates (ranges) have also been developed and independently reviewed.

# LIST OF PROJECTS

The Idaho National Laboratory Site EM program consists of five projects as shown below: The Near-Term Baseline (NTB) for these projects is from FY 2006 – FY 2012 and the Out Year Planning Estimate Range (OPER) is from FY13 through FY 2035.

Project	Near Term Baseline (NTB) Approved	Out Year Planning Estimate Range (OPER) Validated	
ID-INEEL-0011 - Nuclear Materials (NM) Stabilization and Disposition	Sept. 25, 2007	(Project Completed)	
ID-INEEL-0012 - Spent Nuclear Fuel Stabilization & Disposition (Defense/Non Defense)	Sept. 25, 2007	February 2008	
ID-INEEL-0013 – Solid Waste Stabilization & Disposition	Sept. 25, 2007	February 2008	
ID-INEEL-0014 - Radioactive Liquid Tank Waste Stabilization & Disposition	Sept. 25, 2007	February 2008	
Sodium Bearing Waste (Idaho Waste Treatment Unit - IWTU) LICP	nit - IWTU) CD 2/3B - Dec. 21, 2006		
ID-INEEL-0030 - Soil and Water Remediation	Sept. 25, 2007	February 2008	
ID-INEEL-0040 - Nuclear Facility D&D	Sept. 25, 2007	February 2008	

# PROJECT SCOPE

# **ID-0012 - Spent Nuclear Fuel Stabilization & Disposition (D/N)**

The purpose of this Project is to stabilize and disposition spent nuclear fuel. The INL Site currently stores approximately 262 metric tons heavy metal (legacy and non-legacy) SNF. This Project consolidates legacy SNF to a single Site area. The Project also transfers SNF from wet to dry storage located at the Idaho Nuclear Technology and Engineering Center (INTEC).

# ID-0013 - Solid Waste Stabilization & Disposition

This Project dispositions stored transuranic waste (TRU), low-level waste (LLW), Resource Conservation and Recovery Act RCRA) hazardous waste, and mixed low-level waste backlog; closes on-site, low-level waste disposal facilities at the Radioactive Waste Management Complex (RWMC); and consolidates the waste management facilities to reduce operating costs. The end state for this Project will be achieved when all stored TRU waste is disposed. The stored TRU is comprised of both contact-handled and remote-handled waste. The contact handled TRU will be processed at the Advanced Mixed Waste Treatment Facility (AMWTF) and

shipped to the Waste Isolation Pilot Plant (WIPP) for disposal. Remote-handled TRU will be characterized and shipped to WIPP for disposal, also.

# ID-0014 - Radioactive Liquid Tank Waste Stabilization & Disposition

This Project addresses one of the highest INL Site environmental risks by removing the liquid wastes stored over the Snake River Aquifer. This Project treats and disposes the sodium-bearing tank waste, closes the INTEC Tank Farm tanks, and completes the final Tank Farm remediation, and calcine waste disposition. The sodium-bearing waste (SBW) tank waste retrieved from the tanks will be treated and disposed outside the State of Idaho. Specific activities to be accomplished through the life cycle of this Project include the treatment and disposal of approximately one million gallons of liquid SBW stored in eleven underground tanks. One major focus of this Project will be to design, construct, and operate a facility to retrieve and treat the SBW liquids and associated tanks solids for disposal at national waste repository. Another significant component of this PBS is high level waste calcine disposition.

# ID-0030 - Soil and Water Remediation

This Project remediates contaminated soil and groundwater and closure of legacy RCRA issues at the INL Site to eliminate risk to the Snake River Plain Aquifer. As cleanup actions are completed for a WAG, institutional controls and stewardship management will be implemented to enable reuse of areas for current and future DOE missions, as assigned. The end state for this Project will be the completion of specific Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) cleanup activities and the Voluntary Consent Order (VOC) RCRA activities identified in the EM Performance Management Plan.

# ID-0040 - Nuclear Facility D&D

This Project focuses on deactivation and disposition of EM-owned high-risk radiologically contaminated INL Site nuclear buildings and facilities and includes deactivation of four SNF storage pools, disposition of four excess nuclear test reactors, and disposition of a nuclear fuel reprocessing building. Total volume of material to be dispositioned, including non-nuclear facilities and buildings) is over 3.1 million square feet.

# PROJECT COST

(dollars in millions)

PBS / \$M	11	12D/N	12X	13	14	SBW	30	40	50	100	Total w/o SBW	Total w/SBW
Prior Year Costs (1997- 2005)	5.9	307.9	68.9	1,414.4	1,113.9	37.5	748.2	67.2	94.3	42.3	3,863.0	3,900.5
Total Near Term Baseline FY06-12 (50% Conf. Lev)	11.2	167.7	44.8	1,303.6	381.2	461.6	653.9	747.0	43.4	27.0	3,379.8	3,841.4
Unfunded Contingency	24.2	159.7	0.0	353.1	369.3	0.0	88.8	6.0	0.0	0.0	1,001.1	1,001.1
Performance Baseline (80% Conf. Lev.)	35.4	327.4	44.8	1,656.7	750.5	461.6	742.7	753.0	43.4	27.0	4,380.9	4,842.5
<b>OPER</b> ( <b>2013-2037</b> ) (50-80% Conf. Lev.)	0.0 - 0.0	4,350.0- 5,320.0	0.0 - 0.0	530.0 - 900.0	6,670.0 - 9,460.0	0.0 - 0.0	4,440.0 - 6,120.0	1,780.0 - 1,970.0	0.0 - 0.0	137.9 - 137.9	17,907.9 - 23,907.9	17,907.9 - 23,907.9
Total Life Cycle Costs (Prior Year, NTB, and OPER (2006-2037) (80% Conf. Lev.)	41.3	5,955.3	113.7	3,971.1	11,324.4	499.1	7,610.9	2,790.2	137.7	207.2	32,151.8	32,650.9

# SUMMARY LIFECYCLE BASELINE SCHEDULE

Activity	Ac tivity	Early	
ID	De s c ription	Finish	FY06   FY08   FY10   FY12   FY14   FY16   FY18   FY20   FY22   FY24   FY26   FY28   FY30   FY32   FY34   FY36
ı	r Material Stabilization & Disposition	ı	
55811	Complete Scheduled Shipments of ULWBR	30SEP08*	♦ Complete Scheduled Shipments of ULWB
55812	Complete Scheduled ETR/GETR Shipments	30SEP08*	Complete Scheduled ETR/GETR Shipmen
11200	Project End	30SEP09*	Project End
48859 12 SNF Sta	Complete Pkg & Shipping of all EM SNM bilization & Disposition	30SEP09*	Complete Pkg & Shipping of all EM SNI
55815	Receive Advanced Test Reactor SNF	30SEP08*	Receive Advanced Test Reactor S
55816	Receive Foreign Research Reactor SNF Shipments	30SEP08*	♦ Receive Foreign Research Reactor SNF Shipmen
55817	Receive Domestic Research Reactor SNF Shipments	30SEP08*	♦ Receive Domestic Research Reactor SNF Shipme
12817	Complete CD-1 A for ISFF	30M AR09*	♦ Complete CD-1 A for ISFF
49202	Complete Transfer of all EM SNF to Dry Storage	30SEP09*	♦ Complete Transfer of all EM SNF to Dry Storag
12982	Complete CD-1 for Id aho Spent Fuel Facility ISFF	3 1 DE C 1 0 *	Complete CD-1 for Idaho Spent Fuel Facility ISF
12827	Select New ISFF Contractor	010CT13*	Select New ISFF Contractor
12987	Complete CD-2 for Id aho Spent Fuel Fac (ISFF)	3 1 DE C 1 4 *	Complete CD-2 for Idaho Spent Fuel Fac (ISFF
12826	Complete CD-3 for Idaho Spent Fuel Fac (ISFF)	3 0 J UN1 6 *	Complete CD-3 for Idaho Spent Fuel Fac (ISFF
12986	Complete CD-4 for Idaho Spent Fuel Fac (ISFF)	3 0 J UN1 9 *	Complete CD-4 for Idaho Spent Fuel Fac (ISFF
50338	Complete Transfer of SNF from Wet to Dry	3 1 DE C 2 3 *	Complete Transfer of SNF from Wet to Dr
50281	Remove all Spent Fuel from Idaho	0 1 J A N 3 5 *	Remove all Spent Fuel from Idah 🔷
120200	Site LvI M S-Closeout for Entire ID Cleanup Proj	30SEP35*	Site LvI M S-Closeout for Entire ID Cleanup Pro
11	aste Stabilization & Disposition		. •
50286	Complete Annual Tre atm ent Volum e	3 0 A U G 0 8 *	♦ Complete Annual Treatment Volun
1350285	Complete Annual Tre atm ent Volumes	30SEP09*	Complete Annual Treatment Volum
50282	Ship All TRU Waste to WIPP	31DEC18*	♦ Ship All TRU Waste to WIP!
14 Radioac	ctive Liquid Tank Stabilization & Dispos		<u> </u>
1 4 8 3 5	Approve Calcine Disposition Proj CD-1 or CD-1 A	31 M AR08*	Approve Calcine Disposition Proj CD-1 or CD-1/
47695	Issue ROD-EIS Path Forward Calcine Waste Treat.	3 1 DE C 0 9 *	♦ Issue ROD-EIS Path Forward Calcine Waste Trea
148840	Neg w/StofID Enforc Sched Calcine Disp Proj	0 1 J UN1 0 *	♦ Neg w/St of ID Enforc Sched Calcine Disp Pro
50289	Commence SBW Operations	3 0 J UN1 0 *	Commence SBW Operation:
50278	RCRA Part B Permit	0 1 DE C 1 2 *	♦ RCRA Part B Perm it
20576	Complete Treatment of Sodium Bearing Waste	3 1 DE C 1 2 *	◆ Complete Treatment of Sodium Bearing Was
50280	Cease Use of Tank Farm	3 1 DE C 1 2 *	◆ Cease Use of Tank Far
14837	Approve Calcine Disposition Project CD-3	01M AY15*	Approve Calcine Disposition Project CD-
140838	Approve Calcie Disposition Project CD-4	3 1 J A N 2 1 *	Approve Calcie Disposition Project CD-
50275	Treatment of High Level Waste	30SEP35*	Treatment of High Level Was 🔷
1 4 C 2 0 0	Project End	30SEP35*	Project End
II.	Vater Rem ediation		· •
48385	Complete Retrieval of Buried TRU Within Pit 4	30SEP05*	Complete Retrieval of Buried TRU Within Pit
54957	Complete RI/FS for Remedy Selection of RW M C	30SEP05*	Complete RI/FS for Remedy Selection of RWM
55822	Sub for Review Draft ROD fo OU 7-13/14	3 1 DE C 0 7 *	Sub for Review Draft ROD fo OU 7-13/14
30858	Submit OU3-14 Dft RD/RA Work Plan	2 1 F E B 0 8 *	Submit OU3-14 Dft RD/RA Work Plan
50202	INTEC-601 Closure Plan	3 1 M A R 0 8 *	♦ INTEC-601 Closure Plar
Start Date	01O CT04	<u> </u>	Short 1 of 2
Finish Date	305EP35		Sheet 1 of 2
Data Date	01O CT05		DOE-ID
Run Date	07M AR08 10:58		
1			
			ICP Performance Baseline

Activity	Ac tivity	Early	
ID	Description	Finish	FY06   FY08   FY10   FY12   FY14   FY16   FY18   FY20   FY22   FY24   FY26   FY28   FY30   FY32   FY34   FY36
3 0 B 0 0 1	VCO NEW -CPP-016 Sub Cert/Clos to DOE for Rvw/App	13SEP08*	♦ VCO NEW-CPP-016 Sub Cert/Clos to DOE for Rvw/App
49210	Submit Dft OU10-04 Ph II RA Rpt for TNT/RDX Rem	1 7 NOV 0 8 *	Submit Dft OU10-04 Ph II RA Rpt for TNT/RDX Rem
49212	Sub OU10-08 Dft ROD for Site-Wide Ground Water	3 1 DE C 0 8 *	Sub OU10-08 Dft ROD for Site-Wide Ground Water
50203	INTEC-055 Closure Plan	3 1 DEC08*	♦ INTEC-055 Closure Plan
50207	SFE-106 Closure Certificate	2 6 J A N 0 9 *	SFE-106 Closure Certificat
50204	Stat of Purified Waste Solv Line VCO INTEC601-3	3 1 M AR0 9 *	♦ Stat of Purified Waste Solv Line VCO INTEC601.
3 0 B 0 0 2	VCO Sub Clos Cert Site Tank 005 TRA-007	1 1 M AY09*	♦ VCO Sub Clos Cert Site Tank 005 TRA-00
49213	Complete Retrieval Op Period ARPII Pits 4&6	30SEP09*	Complete Retrieval Op Period ARPII Pits 4 &
3 0 B 0 0 3	VCO Sub Cert for FDP Cell Components	2 4 J UN1 0 *	♦ VCO Sub Cert for FDP Cell Components
49219	Sub Dft OU1-07B In Situ Bio Rem RA Rpt/TANGW Plume	30 SEP10*	♦ Sub Dft OU1-07B InSitu BioRem RA Rpt/TANGW Plume
3 0 B 0 0 4	VCO Sub Dft Clos Pln/RCRA Pm t App Ct Tk/TRU Pip	30 SEP10*	◆ VCO Sub Dft Clos Pin/RCRA Pmt App Ct Tk/TRU Pip
3 0 B 0 0 5	VCO Insp/Rem TAN Brown Lines Subunit 1 Piping	30 SEP10*	VCO Insp/Rem TAN Brown Lines Subunit 1 Piping
3049222	Sub Dft OU10-04 Ph III RA Rpt-Gunrange Lead Cont	3 0 M AR11*	Sub Dft OU10-04 Ph III RA Rpt-Gunrange Lead Con
50216	Group 7 Draft RA Report	29FEB12*	♦ Group 7 Draft RA Report
50211	Dft OU3-13 Gp 3 Ph II RA Report	1 1 M AY12*	Oft 0U3-13 Gp 3 Ph II RA Report
30B006	Submit Final RA Rpt OU10-04 to Agencies	28SEP12*	♦ Submit Final RA Rpt OU10-04 to Agencie
30B200	Project End	30 SEP12*	Project End
50217	Zone 1 Remediation Draft RA Report	30 SEP13*	Zone 1 Remediation Draft RA Repor
3 0 C 2 O O	Project End	30 SEP35*	Project End ♦
	Facility D&D		
40B110	Complete CPP-603A Basin Disposition	30SEP08*	◆ Complete CPP-603A Basin Dispositio
40B120	Complete Engineering Test Reactor Demolition	30SEP10*	♦ Complete Engineering Test Reactor Demolitic
4 0 B 1 0 0	Complete CPP-603A Demolition	30 SEP11*	♦ Complete CPP-603A Demolitio
4 0 B 2 0 0	Project End	30 SEP12*	Project End
Start Date Frish Date Data Date Run Date	010 CID4 305EP26 010 CID5 07M AROS 10: 58		Sheet 2 of 2  DOE-ID  ICP Performance Bas eline
	© Primavera Systems, Inc.		