ARRA ACCELERATED MILESTONES --- AS OF 03/31/2010

RECOVERY PROJECT OR ACTIVITY / ACCELERATED MILESTONE TITLE	MILESTONE DUE DATE	EXPECTED ACCELERATED COMPLETION DATE WITH ARRA FUNDING	STATUS
IDAHO			
INL - Cleanup of Surplus Nuclear Facilities CPP-601 / 640 Complex D&D	Post 2012	9/30/2011	On Schedule to be Met by Expected Accelerated Completion Date (NOTE: CPP-601 is approximately 2 months ahead of schedule, CPP-640 was completed by the end of April 2010).
INL - Cleanup of Surplus Nuclear Facilities VCO Lines under TRA-632 building	9/30/2013	9/30/2011	On Schedule to be Met by Expected Accelerated Completion Date (NOTE: CERCLA Action Memorandum for TRA-632 Hot Cells D&D has been approved and decontamination work on Hot Cells is underway).
NEVADA			
Submit Corrective Action Unit 367 Corrective Action Investigation Plan	12/15/2010	12/31/2009	Met.
Submit Corrective Action Unit 367 Corrective Action Decision Document	7/13/2011	11/24/2010	On Schedule to be Met by Expected Accelerated Completion Date. Enforceable Agreement Date is 01/14/2011.
Submit Corrective Action Unit 374 Corrective Action Investigation Plan	12/15/2017	2/26/2010	Met.
Submit Corrective Action Unit 374 Corrective Action Decision Document	7/13/2018	3/3/2011	On Schedule to be Met by Expected Accelerated Completion Date Enforceable Agreement Date is 01/31/2011.
Submit Corrective Action Unit 375 Corrective Action Investigation Plan	12/15/2014	4/30/2010	Met.
Submit Corrective Action Unit 375 Corrective Action Decision Document	7/13/2015	3/16/2011	On Schedule to be Met by Expected Accelerated Completion Date.
Submit Corrective Action Unit 106 Corrective Action Investigation Plan	11/13/2012	6/16/2010	Met.
Submit Corrective Action Unit 106 Corrective Action Decision Document	9/11/2013	2/15/2011	On Schedule to be Met by Expected Accelerated Completion Date. Enforceable Agreement Date is 02/28/2011.
OAK RIDGE			
ETTP K-27 Building Characterization and Pre- Demolition Ready High Risk Equipment CS	1/13/2011	Deleted this milestone.	01/13/2011 milestone date will not be Accelerated. The reduced ARRA funded project scope was rescoped, and will not include initiation of the high risk equipment removal from K-27. Building K-27 will not be Demolition Ready.
Bldg 3026 C&D Wooden Structure D&D Waste Handling Plan (WHP)	8/15/2009	5/14/2009	Met.

RECOVERY PROJECT OR ACTIVITY / ACCELERATED MILESTONE TITLE	MILESTONE DUE DATE	EXPECTED ACCELERATED COMPLETION DATE WITH ARRA FUNDING	STATUS
Bldg 3026 CS Initiated	9/18/2011	September-09	Met.
Bldg 3026 Phased Construction Completion Report (PCCR)	9/30/2012	June-10	On Schedule to be Met by Expected Accelerated Completion Date.
2000 Complex D&D Project WHP (NW Quad)	8/12/2011	December-09	Met.
2000 Complex PCCR	4/19/2013	June-11	On Schedule to be Met by Expected Accelerated Completion Date.
SWSA 3 BV Burial Grounds Completion	2030	September-11	On Schedule to be Met by Expected Accelerated Completion Date.
Y-12 Salvage Yard, Scrap Removal WHP	6/25/2010	3/12/2009	Met.
Y-12 Salvage Yard, Scrap Removal CS	9/30/2010	May-10	Met.
Y-12 Salvage Yard, Scrap Removal PCCR	2014	September-11	On Schedule to be Met by Expected Accelerated Completion Date.
UEFPC West End Mercury Area (WEMA) Storm Sewer Remediation PCCR	8/19/2012	September-11	On Schedule to be Met by Expected Accelerated Completion Date.
Alpha 5 Legacy Material Disposition Project WHP	8/9/2011	September-09	Met.
Alpha 5 Legacy Material Disposition Project PCCR	7/24/2012	September-11	On Schedule to be Met by Expected Accelerated Completion Date.
Biology Complex D&D (scope does not include the main 9207 Biology building) WHP	2025	December-10	Met - December 2009.
Biology Complex D&D (scope does not include the main 9207 Biology building) PCCR	2030	September-11	On Schedule to be Met by Expected Accelerated Completion Date.
9206 filter house demolition WHP	2018	Deleted this milestone.	The waste from this facility will be disposed at NTS. The Waste Handling Plan (WHP) will not be necessary.
9206 filter house demolition CS	2019	June-10	Met - January 2010.
9206 filter house demolition PCCR	2022	September-11	On Schedule to be Met by Expected Accelerated Completion Date.

RECOVERY PROJECT OR
ACTIVITY / ACCELERATED
MILESTONE TITLE

MILESTONE DUE DATE

EXPECTED ACCELERATED COMPLETION DATE WITH ARRA FUNDING

STATUS

MILESTONE TITLE		ARRA FUNDING	
PADUCAH			
Nuclear Facility D&D - Paducah Submit the D1 D&D Generic EE / CA to US EPA & the Commonwealth of KY	2/10/2010	9/4/2009	Met (NOTE: Site is not pursuing a "Generic" EE / CA, at this time. Due to the need to accelerate for ARRA, the site tailored the documents to be specific to the C-340 and C-746-A East End Smelter buildings that are scoped for Paducah ARRA). Regulatory agency approval of EE / CA received on March 30, 2010. No public comments were received during the public comment period.
Nuclear Facility D&D - Paducah Submit the D1 Generic Action Memorandum to US EPA & the Commonwealth of KY	9/30/2010	2/26/2010	Met. (NOTE: Site is not pursuing a "Generic" Action Memorandum, at this time. Due to the need to accelerate for ARRA, the site tailored the documents to be specific to the C-340 and C-746-A East End Smelter buildings that are scoped for Paducah ARRA). D2 AM was approved by regulatory agencies on May 17, 2010.
SAVANNAH RIVER			
FFA Submit Revision.0 Record of Decision (ROD) in support of the P Area Operable Unit (Includes 14 Subunits with 14 associated milestones)	2/18/2010	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011. Original cleanup start date (prior to ARRA) was 08/2010, completion in FY 2015. Regulator and public review of removal action documents is still required.	Met on 02/18/2010.
FFA Submit Revision.0 E-Area Low Level Waste Facility, 643-26E (Slit Trench Disposal Units 1 - 5) Interim Remedial Action Implementation Plan (IRAIP)	11/4/2009	Scope associated with milestone is increased. 3 additional trenches included through ACCELERATION of work. (Original scope of ROD included only trenches #1 & 2. Under ARRA, trenches #3, 4, & 5 are being closed early, and added to this IRAIP.)	Met on 11/04/2009.
FFA Submit Revision.1 Statement of Basis / Proposed Plan (SB / PP) in support of the R Area Operable Unit (Includes 14 Subunits with 14 associated milestones)	5/5/2010	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011. Original cleanup start date (prior to ARRA) was 01/2011, completion in FY 2016. Regulator and public review of removal action documents is still required.	Milestone changed from 05/04/2010 to 05/05/2010, based on the date of receipt of all regulatory comments, and milestone met on 05/05/2010.
FFA Initiate P Area Operable Unit Early Action Remedial Action (RA) Start	12/2/2009	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011. Original cleanup start date (prior to ARRA) was 08/2010, completion in FY 2015. Regulator and public review of removal action documents is still required.	Met on 11/24/2009.

RECOVERY PROJECT OR ACTIVITY / ACCELERATED MILESTONE TITLE	MILESTONE DUE DATE	EXPECTED ACCELERATED COMPLETION DATE WITH ARRA FUNDING	STATUS
FFA Submit Revision.1 E Area Low Level Waste Facility, 643-26E (Slit Trench Disposal Units 1 and 2) Interim Record of Decision (IROD)	11/30/2009	Scope associated with milestone is increased. 3 additional trenches included through ACCELERATION of work. (Original scope of ROD included only trenches #1 & 2. Under ARRA, trenches #3, 4, & 5 are being closed early, and added to the scope of this Interim Remedial Action.)	Met on 11/11/2009.
FFA Submit Revision.1 Record of Decision (ROD) in support of the P Area Operable Unit (Includes 14 Subunits with associated milestones)	4/21/2010	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011. Original cleanup start date (prior to ARRA) was 08/2010, completion in FY 2015. Regulator and public review of removal action documents is still required.	On Schedule to be Met by Milestone Due Date.
FFA Submit Revision.0 Record of Decision (ROD) in support of the R Area Operable Unit (Includes 14 Subunits with 14 associated milestones)	8/18/2010	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011. Original cleanup start date (prior to ARRA) was 01/2011, completion in FY 2016. Regulator and public review of removal action documents is still required.	On Schedule to be Met by Milestone Due Date.
FFA Submit Revision.1 E Area Low Level Waste Facility, 643-26E (Slit Trench Disposal Units 1 - 5) Interim Remedial Action Implementation Plan (IRAIP)	4/5/2010	Scope associated with milestone is increased. 3 additional trenches included through ACCELERATION of work. (Original scope of ROD included only trenches #1 & 2. Under ARRA, trenches #3, 4, & 5 are being closed early, and added to this IRAIP.)	Met on 03/30/2010.
FFA Issue E Area Low Level Waste Facility, 643- 26E (Slit Trench Disposal Units 1 and 2) Interim Record of Decision (IROD)	4/19/2010	Scope associated with milestone is increased. 3 additional trenches included through ACCELERATION of work. (Original scope of ROD included only trenches #1 & 2. Under ARRA, trenches #3, 4, & 5 are being closed early, and added to the scope of this Interim Remedial Action.)	Met on 01/22/2010.
FFA Submit Revision.0 Statement of Basis / Proposed Plan (SB / PP) in support of the D Area Operable Unit (Includes 11 Subunits with 11 associated milestones)	10/19/2009	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011. Original cleanup start date (prior to ARRA) was 12/2011, completion in FY 2018. Regulator and public review of removal action documents is still required.	Met on 10/19/2009.
FFA Issue Record of Decision (ROD) in support of the P Area Operable Unit (Includes 14 Subunits with 14 associated milestones)	<i>9/7/2</i> 010	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011. Original cleanup start date (prior to ARRA) was 08/2010, completion in FY 2015. Regulator and public review of removal action documents is still required.	On Schedule to be Met by Milestone Due Date.
FFA Submit Revision.1 Record of Decision (ROD) in support of the R Area Operable Unit (Includes 14 Subunits with 14 associated milestones)	12/17/2010	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011. Original cleanup start date (prior to ARRA) was 01/2011, completion in FY 2016. Regulator and public review of removal action documents is still required.	On Schedule to be Met by Milestone Due Date.

RECOVERY PROJECT OR ACTIVITY / ACCELERATED MILESTONE TITLE	MILESTONE DUE DATE	EXPECTED ACCELERATED COMPLETION DATE WITH ARRA FUNDING	STATUS
FFA Initiate E Area Low Level Waste Facility, 643- 26E (Slit Trench Disposal Units 1 - 5) Interim Remedial Action Start	8/4/2010	Scope associated with milestone is increased. 3 additional trenches included through ACCELERATION of work. (Original scope of ROD included only trenches #1 & 2. Under ARRA, trenches #3, 4, & 5 are being closed early, and added to the scope of this Interim Remedial Action.)	On Schedule to be Met by Milestone Due Date.
FFA Initiate Remedial Action (RA) Start in support of the P Area Operable Unit (Includes 14 Subunits with 14 associated milestones)	3/15/2011	Scope associated with milestone is being ACCELERATED using early response action, and will not be performed as post-ROD remedial action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011. Original cleanup start date (prior to ARRA) was 08/2010, completion in FY 2015. Regulator and public review of removal action documents is still required. New Expected Accelerated Completion Date is: 03/15/2011.	Due Date changed from 08/31/2010 to 03/15/2011, based on regulatory approval of the PAOU extension request submitted on September 04, 2009.
FFA Issue Record of Decision (ROD) in support of the R Area Operable Unit (Includes 14 Subunits with 14 associated milestones)	5/5/2011	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011. Original cleanup start date (prior to ARRA) was 01/2011, completion in FY 2016. Regulator and public review of removal action documents is still required.	On Schedule to be Met by Milestone Due Date.
FFA Initiate Remedial Action (RA) Start in support of R Area Operable Unit (Includes 14 Subunits with 14 associated milestones)	6/6/2011	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011, rather than as post-ROD Remedial Action. Original cleanup start date (prior to ARRA) was 01/2011, completion in FY 2016. Regulator and public review of removal action documents is still required. New Expected Accelerated Completion Date is: 06/06/2011.	Due Date changed from 01/31/2011 to 06/06/2011, based on regulatory approval (SCDHEC approval & EPA conditional approval) of the FFA Revision 1 Appendix E, Long-Term Projections for Fiscal Year 2010.
FFA Issue Record of Decision (ROD) in support of the D Area Operable Unit (Includes 11 Subunits with 11 associated milestones)	2/23/2011	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011. Original cleanup start date (prior to ARRA) was 12/2011, completion in FY 2018. Regulator and public review of removal action documents is still required.	On Schedule to be Met by Milestone Due Date.
FFA Submit Rev. 0 Record of Decision (ROD) for Gunsite 012 Rubble Pile, Rubble Pile across from Gunsite 012, and ECODS G-3 (NBN)	9/9/2010	Some (or all) of the cleanup work scope associated with this milestone will be ACCELERATED (performed before ROD) using early response action, and completed by 09/2011. Original pre-ARRA Remedial Action Start date was 03/2012, completion in FY 2018. Regulator and public review of removal action documents is required. New Expected Accelerated Completion Date is: 09/09/2010.	Due Date changed from 04/18/2011 to 09/09/2010, based on regulatory approval (SCDHEC approval & EPA conditional approval) of the FFA Revision 1 Appendix E, Long-Term Projections for Fiscal Year 2010.

RECOVERY PROJECT OR ACTIVITY / ACCELERATED MILESTONE TITLE

MILESTONE DUE DATE

EXPECTED ACCELERATED COMPLETION DATE WITH ARRA FUNDING

STATUS

TOTAL NUMBER OF ACCELERATED MILESTONES --- AS OF 12/31/2009: 48

MILESTONES DELETED (NOTE: SEE "STATUS" COLUMN & MORE INFORMATION) --- AS OF 03/31/2010: 2

TOTAL REVISED NUMBER OF ACCELERATED MILESTONES --- AS OF 03/31/2010: 46

MET / COMPLETED ACCELERATED MILESTONES --- AS OF 03/31/2010: 22

REMAINING ACCELERATED MILESTONES TO BE MET / COMPLETED --- AS OF 03/31/2010: 24