

ARRA ACCELERATED MILESTONES --- AS OF 12/31/2009

RECOVERY PROJECT OR ACTIVITY / ACCELERATED MILESTONE TITLE	MILESTONE DUE DATE	EXPECTED ACCELERATED COMPLETION DATE WITH ARRA FUNDING	STATUS
IDAHO			
INL-Cleanup of Surplus Nuclear Facilities -- CPP-601/640 Complex D&D	Post 2012	9/30/2011	On Schedule to be Met by Expected Accelerated Completion Date (NOTE: CPP-601 is approximately 2 months ahead of schedule, CPP-640 will be completed by the end of April 2010)
INL-Cleanup of Surplus Nuclear Facilities -- VCO Lines under TRA-632 building	9/30/2013	9/30/2011	On Schedule to be Met by Expected Accelerated Completion Date (NOTE: CERCLA Action Memorandum for TRA-632 Hot Cells D&D has been approved and decontamination work on Hot Cells is underway)
NEVADA			
Submit Corrective Action Unit 367 Corrective Action Investigation Plan	12/15/2010	12/31/2009	Met
Submit Corrective Action Unit 367 Corrective Action Decision Document	7/13/2011	11/10/2010	On Schedule to be Met by Expected Accelerated Completion Date
Submit Corrective Action Unit 374 Corrective Action Investigation Plan	12/15/2017	2/26/2010	On Schedule to be Met by Expected Accelerated Completion Date
Submit Corrective Action Unit 374 Corrective Action Decision Document	7/13/2018	1/5/2011	On Schedule to be Met by Expected Accelerated Completion Date
Submit Corrective Action Unit 375 Corrective Action Investigation Plan	12/15/2014	4/30/2010	On Schedule to be Met by Expected Accelerated Completion Date
Submit Corrective Action Unit 375 Corrective Action Decision Document	7/13/2015	3/16/2011	On Schedule to be Met by Expected Accelerated Completion Date
Submit Corrective Action Unit 106 Corrective Action Investigation Plan	11/13/2012	6/16/2010	On Schedule to be Met by Expected Accelerated Completion Date
Submit Corrective Action Unit 106 Corrective Action Decision Document	9/11/2013	4/5/2011	On Schedule to be Met by Expected Accelerated Completion Date
OAK RIDGE			
ETTP K-27 Building Characterization and Pre-Demolition Ready -- High Risk Equipment CS	1/13/2011	4/13/2010	Expected Accelerated Completion Date changed to: "TBD", since this project was de-scoped and the ARRA funds are being redirected toward demolition of Building K-33 at ETTP instead
Bldg 3026 C&D Wooden Structure D&D -- Waste Handling Plan (WHP)	8/15/2009	5/14/2009	Met
Bldg 3026 -- CS Initiated	9/18/2011	September-09	Met
Bldg 3026 -- Phased Construction Completion Report (PCCR)	9/30/2012	June-10	On Schedule to be Met by Expected Accelerated Completion Date

RECOVERY PROJECT OR ACTIVITY / ACCELERATED MILESTONE TITLE	MILESTONE DUE DATE	EXPECTED ACCELERATED COMPLETION DATE WITH ARRA FUNDING	STATUS
2000 Complex D&D Project -- WHP (NW Quad)	8/12/2011	December-09	Met
2000 Complex -- PCCR	4/19/2013	June-11	On Schedule to be Met by Expected Accelerated Completion Date
SWSA 3 -- BV Burial Grounds -- Completion	2030	September-11	On Schedule to be Met by Expected Accelerated Completion Date
Y-12 Salvage Yard, Scrap Removal -- WHP	6/25/2010	3/12/2009	Met
Y-12 Salvage Yard, Scrap Removal -- CS	9/30/2010	May-10	Met
Y-12 Salvage Yard, Scrap Removal -- PCCR	2014	September-11	On Schedule to be Met by Expected Accelerated Completion Date
UEFPC West End Mercury Area (WEMA) Storm Sewer Remediation -- PCCR	8/19/2012	September-11	On Schedule to be Met by Expected Accelerated Completion Date
Alpha 5 Legacy Material Disposition Project -- WHP	8/9/2011	September-09	Met
Alpha 5 Legacy Material Disposition Project -- PCCR	7/24/2012	September-11	On Schedule to be Met by Expected Accelerated Completion Date
Biology Complex D&D (scope does not include the main 9207 Biology building) -- WHP	2025	December-10	On Schedule to be Met by Expected Accelerated Completion Date
Biology Complex D&D (scope does not include the main 9207 Biology building) -- PCCR	2030	September-11	On Schedule to be Met by Expected Accelerated Completion Date
9206 filter house demolition -- WHP	2018	June-10	On Schedule to be Met by Expected Accelerated Completion Date
9206 filter house demolition -- CS	2019	June-10	On Schedule to be Met by Expected Accelerated Completion Date
9206 filter house demolition -- PCCR	2022	September-11	On Schedule to be Met by Expected Accelerated Completion Date
PADUCAH			
Nuclear Facility D&D-Paducah -- Submit the D1 D&D Generic EE/CA to US EPA & the Commonwealth of KY	2/10/2010	9/4/2009	Met (NOTE: Site is not pursuing a "Generic" EE/CA at this time. Due to the need to accelerate for ARRA, the site tailored the documents to be specific to the C- 340 and C-746-A East End Smelter buildings that are scoped for Paducah ARRA)

RECOVERY PROJECT OR ACTIVITY / ACCELERATED MILESTONE TITLE	MILESTONE DUE DATE	EXPECTED ACCELERATED COMPLETION DATE WITH ARRA FUNDING	STATUS
Nuclear Facility D&D-Paducah -- Submit the D1 Generic Action Memorandum to US EPA & the Commonwealth of KY	9/30/2010	10/27/2009	Due Date changed to 02/26/2010 with regulators' approval (NOTE: Site is not pursuing a "Generic" Action Memorandum at this time. Due to the need to accelerate for ARRA, the site tailored the documents to be specific to the C-340 and C-746-A East End Smelter buildings that are scoped for Paducah ARRA)
SAVANNAH RIVER			
FFA -- Submit Revision.0 Record of Decision (ROD) in support of the P Area Operable Unit (Includes 13 Subunits with 13 associated milestones)	2/18/2010	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011. Original cleanup start date (prior to ARRA) was 08/2010, completion in FY 2015. Regulator and public review of removal action documents is still required.	On Schedule to be Met by Milestone Due Date (NOTE: Met on 02/18/2010)
FFA -- Submit Revision.0 E-Area Low Level Waste Facility, 643-26E (Slit Trenches 1 and 2) Interim Remedial Action Implementation Plan (IRAIP)	11/4/2009	Scope associated with milestone is increased. 3 additional trenches included through ACCELERATION of work. (Original scope of ROD included only trenches #1 & 2. Under ARRA, trenches #3, 4, & 5 are being closed early, and added to this IRAIP.)	Met
FFA -- Submit Revision.1 Statement of Basis/Proposed Plan (SB/PP) in support of the R Area Operable Unit (Includes 13 Subunits with 13 associated milestones)	5/4/2010	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011. Original cleanup start date (prior to ARRA) was 01/2011, completion in FY 2016. Regulator and public review of removal action documents is still required.	On Schedule to be Met by Milestone Due Date
FFA -- Initiate P Area Operable Unit Early Action Remedial Action (RA) Start (Includes 13 Subunits with associated milestones)	12/2/2009	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011. Original cleanup start date (prior to ARRA) was 08/2010, completion in FY 2015. Regulator and public review of removal action documents is still required.	Met
FFA -- Submit Revision.1 E Area Low Level Waste Facility, 643-26E (Slit Trenches 1 and 2) Interim Record of Decision (IROD)	11/30/2009	Scope associated with milestone is increased. 3 additional trenches included through ACCELERATION of work. (Original scope of ROD included only trenches #1 & 2. Under ARRA, trenches #3, 4, & 5 are being closed early, and added to the scope of this Interim Remedial Action.)	Met
FFA -- Submit Revision.1 Record of Decision (ROD) in support of the P Area Operable Unit (Includes 13 Subunits with associated milestones)	4/21/2010	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011. Original cleanup start date (prior to ARRA) was 08/2010, completion in FY 2015. Regulator and public review of removal action documents is still required.	On Schedule to be Met by Milestone Due Date

RECOVERY PROJECT OR ACTIVITY / ACCELERATED MILESTONE TITLE	MILESTONE DUE DATE	EXPECTED ACCELERATED COMPLETION DATE WITH ARRA FUNDING	STATUS
FFA -- Submit Revision.0 Record of Decision (ROD) in support of the R Area Operable Unit (Includes 13 Subunits with 13 associated milestones)	8/18/2010	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011. Original cleanup start date (prior to ARRA) was 01/2011, completion in FY 2016. Regulator and public review of removal action documents is still required.	On Schedule to be Met by Milestone Due Date
FFA -- Submit Revision.1 E Area Low Level Waste Facility, 643-26E (Slit Trenches 1 and 2) Interim Remedial Action Implementation Plan (IRAIP)	4/5/2010	Scope associated with milestone is increased. 3 additional trenches included through ACCELERATION of work. (Original scope of ROD included only trenches #1 & 2. Under ARRA, trenches #3, 4, & 5 are being closed early, and added to this IRAIP.)	On Schedule to be Met by Milestone Due Date
FFA -- Issue E Area Low Level Waste Facility, 643-26E (Slit Trenches 1 and 2) Interim Record of Decision (IROD)	4/19/2010	Scope associated with milestone is increased. 3 additional trenches included through ACCELERATION of work. (Original scope of ROD included only trenches #1 & 2. Under ARRA, trenches #3, 4, & 5 are being closed early, and added to the scope of this Interim Remedial Action.)	On Schedule to be Met by Milestone Due Date (NOTE: Met on 01/22/2010)
FFA -- Submit Revision.0 Statement of Basis/ Proposed Plan (SB/PP) in support of the D Area Operable Unit (Includes 11 Subunits with 11 associated milestones)	10/19/2009	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011. Original cleanup start date (prior to ARRA) was 12/2011, completion in FY 2018. Regulator and public review of removal action documents is still required.	Met
FFA -- Issue Record of Decision (ROD) in support of the P Area Operable Unit (Includes 13 Subunits with 13 associated milestones)	9/7/2010	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011. Original cleanup start date (prior to ARRA) was 08/2010, completion in FY 2015. Regulator and public review of removal action documents is still required.	On Schedule to be Met by Milestone Due Date
FFA -- Submit Revision.1 Record of Decision (ROD) in support of the R Area Operable Unit (Includes 13 Subunits with 13 associated milestones)	12/17/2010	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011. Original cleanup start date (prior to ARRA) was 01/2011, completion in FY 2016. Regulator and public review of removal action documents is still required.	On Schedule to be Met by Milestone Due Date
FFA -- Initiate E Area Low Level Waste Facility, 643-26E (Slit Trenches 1 and 2) Interim Remedial Action Start	8/4/2010	Scope associated with milestone is increased. 3 additional trenches included through ACCELERATION of work. (Original scope of ROD included only trenches #1 & 2. Under ARRA, trenches #3, 4, & 5 are being closed early, and added to the scope of this Interim Remedial Action.)	On Schedule to be Met by Milestone Due Date
FFA -- Initiate Remedial Action (RA) Start in support of the P Area Operable Unit (Includes 13 Subunits with 13 associated milestones)	8/31/2010	New milestone date TBD. Scope associated with milestone is being ACCELERATED using early response action, and will not be performed as post-ROD remedial action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011. Original cleanup start date (prior to ARRA) was 08/2010, completion in FY 2015. Regulator and public review of removal action documents is still required. New Expected Accelerated Completion Date is: 03/15/2011.	Due Date changed to 03/15/2011 based on regulatory approval of the PAOU extension request submitted on September 4, 2009

RECOVERY PROJECT OR ACTIVITY / ACCELERATED MILESTONE TITLE	MILESTONE DUE DATE	EXPECTED ACCELERATED COMPLETION DATE WITH ARRA FUNDING	STATUS
FFA -- Issue Record of Decision (ROD) in support of the R Area Operable Unit (Includes 13 Subunits with 13 associated milestones)	5/5/2011	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011. Original cleanup start date (prior to ARRA) was 01/2011, completion in FY 2016. Regulator and public review of removal action documents is still required.	On Schedule to be Met by Milestone Due Date
FFA -- Initiate Remedial Action (RA) Start in support of R Area Operable Unit (Includes 13 Subunits with 13 associated milestones)	1/31/2011	New Date TBD. Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011, rather than as post-ROD Remedial Action. Original cleanup start date (prior to ARRA) was 01/2011, completion in FY 2016. Regulator and public review of removal action documents is still required. New Expected Accelerated Completion Date is: 06/06/2011.	Due Date changed to 06/06/2011 based on regulatory approval (SCDHEC approval & EPA conditional approval) of the FFA Revision 1 Appendix E, Long-Term Projections for Fiscal Year 2010
FFA -- Issue Record of Decision (ROD) in support of the D Area Operable Unit (Includes 11 Subunits with 11 associated milestones)	2/23/2011	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 09/2011. Original cleanup start date (prior to ARRA) was 12/2011, completion in FY 2018. Regulator and public review of removal action documents is still required.	On Schedule to be Met by Milestone Due Date
FFA -- Submit Rev. 0 Record of Decision (ROD) for Gunsite 012 Rubble Pile, Rubble Pile across from Gunsite 012, and ECODS G-3 (NBN)	4/18/2011	Some (or all) of the cleanup work scope associated with this milestone will be ACCELERATED (performed before ROD) using early response action, and completed by 09/2011. Original pre-ARRA Remedial Action Start date was 03/2012, completion in FY 2018. Regulator and public review of removal action documents is required. New Expected Accelerated Completion Date is: 09/09/2010.	Due Date changed to 09/09/2010 based on regulatory approval (SCDHEC approval & EPA conditional approval) of the FFA Revision 1 Appendix E, Long-Term Projections for Fiscal Year 2010
TOTAL NUMBER OF ACCELERATED MILESTONES:			
48			