

ARRA ACCELERATED MILESTONES --- AS OF 08/31/2009

RECOVERY PROJECT OR ACTIVITY / ACCELERATED MILESTONE TITLE	MILESTONE DUE DATE	EXPECTED ACCELERATED COMPLETION DATE WITH ARRA FUNDING
IDAHO		
INL-Cleanup of Surplus Nuclear Facilities -- CPP-601/640 Complex D&D	Post 2012	9/30/2011
INL-Cleanup of Surplus Nuclear Facilities -- VCO Lines under TRA-632 building	9/30/13	9/30/11
NEVADA		
Submit Corrective Action Unit 367 Corrective Action Investigation Plan	12/15/2010	12/31/2009
Submit Corrective Action Unit 367 Corrective Action Decision Document	7/13/2011	11/10/2010
Submit Corrective Action Unit 374 Corrective Action Investigation Plan	12/15/2017	2/26/2010
Submit Corrective Action Unit 374 Corrective Action Decision Document	7/13/2018	1/5/2011
Submit Corrective Action Unit 375 Corrective Action Investigation Plan	12/15/2014	4/30/2010
Submit Corrective Action Unit 375 Corrective Action Decision Document	7/13/2015	3/16/2011

RECOVERY PROJECT OR ACTIVITY / ACCELERATED MILESTONE TITLE	MILESTONE DUE DATE	EXPECTED ACCELERATED COMPLETION DATE WITH ARRA FUNDING
Submit Corrective Action Unit 106 Corrective Action Investigation Plan	11/13/2012	6/16/2010
Submit Corrective Action Unit 106 Corrective Action Decision Document	9/11/2013	4/5/2011
OAK RIDGE		
ETTP K-27 Building Characterization and Pre-Demolition Ready -- High Risk Equipment CS	1/13/2011	4/13/2010
Bldg 3026 C&D Wooden Structure D&D -- Waste Handling Plan (WHP)	8/15/2009	5/14/2009 (ACTUAL)
Bldg 3026 -- CS Initiated	9/18/2011	Sep-09
Bldg 3026 -- Phased Construction Completion Report (PCCR)	9/30/2012	Jun-10
2000 Complex D&D Project -- WHP (NW Quad)	8/12/2011	Dec-09
2000 Complex -- PCCR	4/19/2013	Jun-11
SWSA 3 -- BV Burial Grounds -- Completion	2030	Sep-11
Y-12 Salvage Yard, Scrap Removal -- WHP	6/25/2010	03/12/2009 (ACTUAL)
Y-12 Salvage Yard, Scrap Removal -- CS	9/30/2010	May-09 (ACTUAL)
Y-12 Salvage Yard, Scrap Removal -- PCCR	2014	Sep-11

RECOVERY PROJECT OR ACTIVITY / ACCELERATED MILESTONE TITLE	MILESTONE DUE DATE	EXPECTED ACCELERATED COMPLETION DATE WITH ARRA FUNDING
UEFPC West End Mercury Area (WEMA) Storm Sewer Remediation -- PCCR	8/19/2012	Sep-11
Alpha 5 Legacy Material Disposition Project -- WHP	8/9/2011	Sep-09
Alpha 5 Legacy Material Disposition Project -- PCCR	7/24/2012	Sep-11
Biology Complex D&D (scope does not include the main 9207 Biology building) -- WHP	2025	Dec-10
Biology Complex D&D (scope does not include the main 9207 Biology building) -- PCCR	2030	Sep-11
9206 filter house demolition -- WHP	2018	Jun-10
9206 filter house demolition -- CS	2019	Jun-10
9206 filter house demolition -- PCCR	2022	Sep-11
PADUCAH		
Nuclear Facility D&D-Paducah -- Submit the D1 D&D Generic EE/CA to US EPA & the Commonwealth of KY	2/10/2010	9/4/09 (ACTUAL)
Nuclear Facility D&D-Paducah -- Submit the D1 Generic Action Memorandum to US EPA & the Commonwealth of KY	9/30/2010	10/27/2009
SAVANNAH RIVER		

RECOVERY PROJECT OR ACTIVITY / ACCELERATED MILESTONE TITLE	MILESTONE DUE DATE	EXPECTED ACCELERATED COMPLETION DATE WITH ARRA FUNDING
FFA -- Submit REVISION.0 RECORD OF DECISION (ROD) IN SUPPORT OF THE P AREA OPERABLE UNIT (Includes 13 Subunits with 13 associated milestones)	2/18/10	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 9/2011. Original cleanup start date (prior to ARRA) was 8/2010, completion in FY2015. Regulator and public review of removal action documents is still required.
FFA -- Submit Revision.0 E-AREA LOW LEVEL WASTE FACILITY, 643-26E (SLIT TRENCHES 1 AND 2) INTERIM REMEDIAL ACTION IMPLEMENTATION PLAN (IRAIP)	11/4/09	Scope associated with milestone is increased. 3 additional trenches included through ACCELERATION of work. (Original scope of ROD included only trenches #1 & 2. Under ARRA, trenches #3, 4, & 5 are being closed early, and added to this IRAIP.)
FFA -- Submit Revision.1 STATEMENT OF BASIS/PROPOSED PLAN (SB/PP) IN SUPPORT OF THE R AREA OPERABLE UNIT (Includes 13 Subunits with 13 associated milestones)	5/4/10	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 9/2011. Original cleanup start date (prior to ARRA) was 1/2011, completion in FY2016. Regulator and public review of removal action documents is still required.
FFA -- Initiate P AREA OPERABLE UNIT EARLY ACTION REMEDIAL ACTION (RA) START (Includes 13 Subunits with associated milestones)	12/2/09	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 9/2011. Original cleanup start date (prior to ARRA) was 8/2010, completion in FY2015. Regulator and public review of removal action documents is still required.
FFA -- Submit Revision.1 E-AREA LOW LEVEL WASTE FACILITY, 643-26E (SLIT TRENCHES 1 AND 2) INTERIM RECORD OF DECISION (IROD)	11/30/09	Scope associated with milestone is increased. 3 additional trenches included through ACCELERATION of work. (Original scope of ROD included only trenches #1 & 2. Under ARRA, trenches #3, 4, & 5 are being closed early, and added to the scope of this Interim Remedial Action.)

RECOVERY PROJECT OR ACTIVITY / ACCELERATED MILESTONE TITLE	MILESTONE DUE DATE	EXPECTED ACCELERATED COMPLETION DATE WITH ARRA FUNDING
FFA -- Submit Revision.1 RECORD OF DECISION (ROD) IN SUPPORT OF THE P AREA OPERABLE UNIT (Includes 13 Subunits with associated milestones)	4/21/10	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 9/2011. Original cleanup start date (prior to ARRA) was 8/2010, completion in FY2015. Regulator and public review of removal action documents is still required.
FFA -- Submit Revision.0 RECORD OF DECISION (ROD) IN SUPPORT OF THE R AREA OPERABLE UNIT (Includes 13 Subunits with 13 associated milestones)	8/18/10	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 9/2011. Original cleanup start date (prior to ARRA) was 1/2011, completion in FY2016. Regulator and public review of removal action documents is still required.
FFA -- Submit Revision.1 E-AREA LOW LEVEL WASTE FACILITY, 643-26E (SLIT TRENCHES 1 AND 2) INTERIM REMEDIAL ACTION IMPLEMENTATION PLAN (IRAIP)	4/5/10	Scope associated with milestone is increased. 3 additional trenches included through ACCELERATION of work. (Original scope of ROD included only trenches #1 & 2. Under ARRA, trenches #3, 4, & 5 are being closed early, and added to this IRAIP.)
FFA -- Issue E-AREA LOW LEVEL WASTE FACILITY, 643-26E (SLIT TRENCHES 1 AND 2) INTERIM RECORD OF DECISION (IROD)	4/19/10	Scope associated with milestone is increased. 3 additional trenches included through ACCELERATION of work. (Original scope of ROD included only trenches #1 & 2. Under ARRA, trenches #3, 4, & 5 are being closed early, and added to the scope of this Interim Remedial Action.)
FFA -- Submit Revision.0 STATEMENT OF BASIS/ PROPOSED PLAN (SB/PP) IN SUPPORT OF THE D AREA OPERABLE UNIT (Includes 11 Subunits with 11 associated milestones)	10/19/09	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 9/2011. Original cleanup start date (prior to ARRA) was 12/2011, completion in FY2018. Regulator and public review of removal action documents is still required.

RECOVERY PROJECT OR ACTIVITY / ACCELERATED MILESTONE TITLE	MILESTONE DUE DATE	EXPECTED ACCELERATED COMPLETION DATE WITH ARRA FUNDING
FFA -- ISSUE RECORD OF DECISION (ROD) IN SUPPORT OF THE P AREA OPERABLE UNIT (Includes 13 Subunits with 13 associated milestones)	9/7/10	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 9/2011. Original cleanup start date (prior to ARRA) was 8/2010, completion in FY2015. Regulator and public review of removal action documents is still required.
FFA -- Submit Revision.1 RECORD OF DECISION (ROD) IN SUPPORT OF THE R AREA OPERABLE UNIT (Includes 13 Subunits with 13 associated milestones)	12/17/10	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 9/2011. Original cleanup start date (prior to ARRA) was 1/2011, completion in FY2016. Regulator and public review of removal action documents is still required.
FFA -- Initiate E-AREA LOW LEVEL WASTE FACILITY, 643-26E (SLIT TRENCHES 1 AND 2) INTERIM REMEDIAL ACTION START	8/4/10	Scope associated with milestone is increased. 3 additional trenches included through ACCELERATION of work. (Original scope of ROD included only trenches #1 & 2. Under ARRA, trenches #3, 4, & 5 are being closed early, and added to the scope of this Interim remedial Action.)
FFA -- Initiate REMEDIAL ACTION (RA) START IN SUPPORT OF THE P AREA OPERABLE UNIT (Includes 13 Subunits with 13 associated milestones)	8/31/10	New milestone date TBD. Scope associated with milestone is being ACCELERATED using early response action, and will not be performed as post- ROD remedial action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 9/2011. Original cleanup start date (prior to ARRA) was 8/2010, completion in FY2015. Regulator and public review of removal action documents is still required.
FFA -- Issue RECORD OF DECISION (ROD) IN SUPPORT OF THE R AREA OPERABLE UNIT (Includes 13 Subunits with 13 associated milestones)	5/5/11	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 9/2011. Original cleanup start date (prior to ARRA) was 1/2011, completion in FY2016. Regulator and public review of removal action documents is still required.

RECOVERY PROJECT OR ACTIVITY / ACCELERATED MILESTONE TITLE	MILESTONE DUE DATE	EXPECTED ACCELERATED COMPLETION DATE WITH ARRA FUNDING
FFA -- Initiate Remedial Action (RA) Start in support of R Area Operable Unit (Includes 13 Subunits with 13 associated milestones)	1/31/11	New Date TBD. Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 9/2011, rather than as post-ROD Remedial Action. Original cleanup start date (prior to ARRA) was 1/2011, completion in FY2016. Regulator and public review of removal action documents is still required.
FFA -- Issue RECORD OF DECISION (ROD) in support of the D Area Operable Unit (Includes 11 Subunits with 11 associated milestones)	2/23/11	Scope associated with milestone is being ACCELERATED using early response action. Under ARRA, accelerated cleanup work will be performed as removal action PRIOR to Record of Decision, and completed by 9/2011. Original cleanup start date (prior to ARRA) was 12/2011, completion in FY2018. Regulator and public review of removal action documents is still required.
FFA -- Submit Rev. 0 RECORD OF DECISION (ROD) for Gunsite 012 Rubble Pile, Rubble Pile across from Gunsite 012, and ECODS G-3 (NBN)	4/18/11	Some (or all) of the cleanup work scope associated with this milestone will be ACCELERATED (performed before ROD) using early response action, and completed by 9/2011. Original pre-ARRA Remedial Action Start date was 3/2012, completion in FY 2018. Regulator and public review of removal action documents is required.
TOTAL NUMBER OF ACCELERATED MILESTONES:		
48		