

Spent Nuclear Fuel (SNF) Transfer between SRS and INL



Scotty DeClue, PE, PMP
Federal Project Director

This information is not approved for release to the public or a foreign national; further distribution is prohibited without written approval from the DOE-SR Technical Information Officer

Spent Nuclear Fuel Decisions

- 2006 DOE approved the Enriched Uranium Disposition Project Plan which included the H-Canyon facility at SRS to process AI-based SNF
- 2007 DOE approved the Enriched Uranium Disposition Project Baseline
- A Supplement Analysis and Amended Record of Decision is being developed to designate H-Canyon processing of AI-based SNF as the preferred alternative

Successful Endstate

Completion of the Enriched Uranium Disposition Project together with the SNF Transfer will result in:


- 1. Elimination of the entire SNF inventory at SRS:**
 - ✓ Dissolution of ~11000 Al-based SNF assemblies currently at SRS
 - ✓ Dissolution of ~3000 Al-based SNF coming from FRR and DRR
 - ✓ Dissolution of ~4000 Al-based SNF assemblies coming from INL
 - ✓ Transfer of ~2000 non-aluminum SNF assemblies at SRS to INL
- 2. Reduction of the number of shipments of SNF from DOE Sites to the repository**
- 3. Recovery of a valuable national resource, useful fissile materials, for energy use**
- 4. Elimination of the need for SRS to build and operate a SNF packaging and dry storage facility**

Projected Shipment Planning Information


	<u>Assemblies/Pieces</u>	<u>Estimated Shipments</u>	<u>MTHM</u>
SRS to INL	~2000	50 – 150	~20
INL to SRS	~4000	150 – 250	~3.8

Scheduled to begin FY10 and complete FY2019

Typical aluminum Material Test Reactor (MTR) Assemblies




SRS Non-aluminum SNF



Loose
Pins/Rods



GCRE Pin Bundle
Gas Cooled Reactor Experiment




Saxton (intact)



EM Environmental Management

safety ♦ performance ♦ cleanup ♦ closure


SNF Transfer Integrated Project Team



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

SNF Transfer Potential Routes



EM Environmental Management

safety • performance • cleanup • closure

Critical Path

Activities to be completed prior to initiating Shipping Campaign

1. Issue SNF Transfer Transportation Plan
2. Issue SNF Transfer Security Plan
3. SRS and INL Facility Modifications, Procedures, Training
4. DOE Readiness Assessment

Confidence

SNF Transfer shipments will be completed safely

1. Using the Domestic Research Reactor, Foreign Research Reactor, and WIPP shipments as a basis to design transportation program
2. Integrated Project Team formed and working the issues
3. Stakeholder interaction welcomed

Effective Communication will be the key to success!